

CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

PROJECT NAME: Local Business Complex				SCOPE: MATERIAL TESTING					
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-07-18	7	101.6	203.2	270	33.4	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c
SPEC. STRENGTH 55 MPa @ 56 DAYS									
CEMENT TYPE GU/GUL					CONCRETE TEMP. 24.0 °C				
SCM CONTENT FLY ASH					AIR TEMP. 23.0 °C				
MAXIMUM SIZE AGGREGATE 14 mm					SLUMP 180 mm				
BATCH TIME 12:12					SPEC. SLUMP 190 mm				
ADMIXTURES SUPER-P JAZZ 1 DOSE					SPEC. FLOW				
SUPPLIER TOP CONCRETE LTD.					CAST TIME 13:05				
MIX NO. KJF93390					CAST DATE 2021-07-11				
TRUCK NO. 156					CAST BY CMF				
LOAD VOL. 16 m3					LOCATION L07, GL D2, E2, D3, E3				
WATER ADDED					COMMENTS				
TICKET NO. 88801									
AUTH									
					PREPARED BY SOME COMPANY				
					BY TECH INITIALS				