## **CONCRETE TEST REPORT**

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

**PROJECT NAME:** Local Business

Complex

SCOPE:

MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-14	7	101.6	203.2	254	31.4	b
В	Cylinder	Lab	2021-07-05	28	101.6	203.2	499	61.6	b
С	Cylinder	Lab	2021-07-05	28	101.6	203.2	501	61.9	b
D	Cylinder	Lab	2021-08-02	56	101.6	203.2	524	64.7	С

SPEC. STRENGT	<b>'H</b> 55	MPa	@ 56	DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C SLUMP 180 mm SPEC. SLUMP 190 mm
CEMENT TYPE				GU/GUL	SLUMP FLOW NA mm SPEC. FLOW AIR CONTENT 1.2 %
SCM CONTENT MAXIMUM SIZE AGGREGATE BATCH TIME ADMIXTURES SUPER-P JAZZ		ATE	14 12:12 1	FLY ASH mm	CAST TIME 13:05 CAST DATE 2021-06-07 CAST BY CMF  LOCATION L07, GL A1, A2, A'1, A'2, B1 COMMENTS
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP CONC LTD. KJF93390 138		TICKET NO. 16 m3 AUTH	51810	
					PREPARED BY SOME COMPANY

BY TECH INITIALS