

CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

PROJECT NAME: Local Business Complex				SCOPE: MATERIAL TESTING					
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-04-13	7	101.6	203.2	202	25.0	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c
SPEC. STRENGTH 45 MPa @ 28 DAYS					CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C				
CEMENT TYPE GU/GUL					SLUMP 180 mm SPEC. SLUMP 190 mm				
SCM CONTENT FLY ASH					SLUMP FLOW NA mm SPEC. FLOW				
MAXIMUM SIZE AGGREGATE 14 mm					AIR CONTENT 1.2 %				
BATCH TIME 12:12					CAST TIME 13:05				
ADMIXTURES SUPER-P JAZZ 1 DOSE					CAST DATE 2021-04-06 CAST BY CMF				
SUPPLIER TOP CONCRETE LTD.					LOCATION L02, Shear wall on GL 3				
MIX NO. KJF93390					COMMENTS				
TRUCK NO. 174									
LOAD VOL. 16 m3									
WATER ADDED									
TICKET NO. 26369									
AUTH									
					PREPARED BY SOME COMPANY				
					BY TECH INITIALS				