

CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

PROJECT NAME: Local Business Complex				SCOPE: MATERIAL TESTING					
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-07-31	7	101.6	203.2	288	35.6	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c
<div><div><div><div><div>SPEC. STRENGTH</div><div>55</div><div>MPa</div><div>@</div><div>56</div><div>DAYS</div></div><div><div>CEMENT TYPE</div><div>GU/GUL</div></div><div><div>SCM CONTENT</div><div>FLY ASH</div></div><div><div>MAXIMUM SIZE AGGREGATE</div><div>14</div><div>mm</div></div><div><div>BATCH TIME</div><div>12:12</div></div><div><div>ADMIXTURES</div><div>SUPER-P JAZZ</div><div>1</div><div>DOSE</div></div><div><div>SUPPLIER</div><div>TOP CONCRETE LTD.</div></div><div><div>MIX NO.</div><div>KJF93390</div></div><div><div>TRUCK NO.</div><div>190</div></div><div><div>LOAD VOL.</div><div>16</div><div>m3</div></div><div><div>WATER ADDED</div><div>AUTH</div></div><div><div>TICKET NO.</div><div>63735</div></div></div><div><div>CONCRETE TEMP.</div><div>24.0</div><div>°C</div><div>AIR TEMP.</div><div>23.0</div><div>°C</div></div><div><div>SLUMP</div><div>180</div><div>mm</div><div>SPEC. SLUMP</div><div>190</div><div>mm</div></div><div><div>SLUMP FLOW</div><div>NA</div><div>mm</div><div>SPEC. FLOW</div><div></div></div><div><div>AIR CONTENT</div><div>1.2</div><div>%</div></div><div><div>CAST TIME</div><div>13:05</div></div><div><div>CAST DATE</div><div>2021-07-24</div><div>CAST BY</div><div>CMF</div></div><div><div>LOCATION</div><div>L08, GL D2, E2, D3, E3</div></div><div><div>COMMENTS</div><div></div></div></div><div><div>PREPARED BY SOME COMPANY</div><div>BY TECH INITIALS</div></div></div>									