

# CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

<b>PROJECT NAME:</b> Local Business Complex				<b>SCOPE:</b> MATERIAL TESTING					
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-07-17	7	101.6	203.2	186	23.0	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c
<div><div><div><div><div><b>SPEC. STRENGTH</b></div><div>35</div><div><b>MPa</b></div><div>@</div><div>28</div><div><b>DAYS</b></div></div><div><div><b>CEMENT TYPE</b></div><div>GU/GUL</div></div><div><div><b>SCM CONTENT</b></div><div>FLY ASH</div></div><div><div><b>MAXIMUM SIZE AGGREGATE</b></div><div>14</div><div>mm</div></div><div><div><b>BATCH TIME</b></div><div>12:12</div></div><div><div><b>ADMIXTURES</b></div><div>SUPER-P JAZZ</div><div>1</div><div>DOSE</div></div><div><div><b>SUPPLIER</b></div><div>TOP CONCRETE LTD.</div></div><div><div><b>MIX NO.</b></div><div>KJF83302</div></div><div><div><b>TRUCK NO.</b></div><div>123</div><div><b>TICKET NO.</b></div><div>33069</div></div><div><div><b>LOAD VOL.</b></div><div>16</div><div>m3</div></div><div><div><b>WATER ADDED</b></div><div><b>AUTH</b></div></div></div><div><div><b>CONCRETE TEMP.</b></div><div>24.0</div><div>°C</div><div><b>AIR TEMP.</b></div><div>23.0</div><div>°C</div></div><div><div><b>SLUMP</b></div><div>180</div><div>mm</div><div><b>SPEC. SLUMP</b></div><div>190</div><div>mm</div></div><div><div><b>SLUMP FLOW</b></div><div>NA</div><div>mm</div><div><b>SPEC. FLOW</b></div></div><div><div><b>AIR CONTENT</b></div><div>1.2</div><div>%</div></div><div><div><b>CAST TIME</b></div><div>13:05</div></div><div><div><b>CAST DATE</b></div><div>2021-07-10</div><div><b>CAST BY</b></div><div>CMF</div></div><div><div><b>LOCATION</b></div><div>L07, E Slab</div></div><div><div><b>COMMENTS</b></div></div></div><div><div>PREPARED BY SOME COMPANY</div><div>BY TECH INITIALS</div></div></div>									