

CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

PROJECT NAME: Local Business Complex				SCOPE: MATERIAL TESTING			
---	--	--	--	--------------------------------	--	--	--

SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-08-12	7	101.6	203.2	178	22.0	b
B	Cylinder	Lab	2021-09-02	28	101.6	203.2	272	33.6	b
C	Cylinder	Lab	2021-09-02	28	101.6	203.2	293	36.2	b
	Cylinder	Lab			101.6	203.2			c

SPEC. STRENGTH 35 MPa @ 28 DAYS				CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C			
CEMENT TYPE GU/GUL				SLUMP 180 mm SPEC. SLUMP 190 mm			
SCM CONTENT FLY ASH				SLUMP FLOW NA mm SPEC. FLOW			
MAXIMUM SIZE AGGREGATE 14 mm				AIR CONTENT 1.2 %			
BATCH TIME 12:12				CAST TIME 13:05			
ADMIXTURES SUPER-P JAZZ 1 DOSE				CAST DATE 2021-08-05 CAST BY CMF			
SUPPLIER TOP CONCRETE LTD.				LOCATION L09, E Slab			
MIX NO. KJF83302				COMMENTS			
TRUCK NO. 113							
LOAD VOL. 16 m3							
WATER ADDED							
TICKET NO. 69835							
AUTH							
				PREPARED BY SOME COMPANY			
				BY TECH INITIALS			