CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-05-18	7	101.6	203.2	235	29.1	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			с

SPEC. STRENGT	ГН	45	MPa	@	28	DAYS	CONCRETE TEM		_	°C AIR TEMI		
CEMENT TYPE						GU/GUL	SLUMP SLUMP FLOW AIR CONTENT	NA 1.2	mm mm %	SPEC. SLUMP SPEC. FLOW	190	mm
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES	AGGI	REGA	TE	1	14 .2:12	FLY ASH mm	CAST TIME CAST DATE LOCATION	13:05 2021-0)5-11	CAST BY	CMF	
SUPER-P JAZZ					1	DOSE	L02, E Elev Core COMMENTS					
SUPPLIER MIX NO. TRUCK NO. LOAD VOL.	TOP (LTD. KJF93 117		RETE	TIC NO).	77699						
WATER ADDED				AU	тн		PREPARED BY SO	ME CON	MPANY			
							BY TECH INITIALS	5				