

# CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

<b>PROJECT NAME:</b> Local Business Complex				<b>SCOPE:</b> MATERIAL TESTING			
---	--	--	--	--------------------------------	--	--	--

SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-06-15	7	101.6	203.2	272	33.6	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c

<b>SPEC. STRENGTH</b> 55 MPa @ 56 DAYS	<b>CONCRETE TEMP.</b> 24.0 °C	<b>AIR TEMP.</b> 23.0 °C
<b>CEMENT TYPE</b> GU/GUL	<b>SLUMP</b> 180 mm	<b>SPEC. SLUMP</b> 190 mm
<b>SCM CONTENT</b> FLY ASH	<b>SLUMP FLOW</b> NA mm	<b>SPEC. FLOW</b>
<b>MAXIMUM SIZE AGGREGATE</b> 14 mm	<b>AIR CONTENT</b> 1.2 %	
<b>BATCH TIME</b> 12:12	<b>CAST TIME</b> 13:05	
<b>ADMIXTURES</b> SUPER-P JAZZ 1 DOSE	<b>CAST DATE</b> 2021-06-08	<b>CAST BY</b> CMF
<b>SUPPLIER</b> TOP CONCRETE LTD.	<b>LOCATION</b> L07, GL B2, B3, C1, C2, C3	
<b>MIX NO.</b> KJF93390	<b>COMMENTS</b>	
<b>TRUCK NO.</b> 171		
<b>LOAD VOL.</b> 16 m3		
<b>WATER ADDED</b>		
<b>TICKET NO.</b> 15801		
<b>AUTH</b>		
PREPARED BY SOME COMPANY		
BY TECH INITIALS		