## **CONCRETE TEST REPORT**

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

**PROJECT NAME:** Local Business

Complex

**SCOPE:** MATERIAL TESTING

					I				1
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-10	7	101.6	203.2	262	32.4	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	ГН	55	MPa	@	56	DAYS	CONCRETE TEI		24.0 mm	°C AIR TEMP. SPEC. SLUMP	23.0 190	_
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2		SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	TE		14 12:12 1	FLY ASH mm	CAST TIME CAST DATE LOCATION L04, GL C4, C5, COMMENTS	-	06-03	CAST BY	CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP ( LTD. KJF93 106	CONC 3390		<b>N</b> 16	CKET O. m3 UTH	61567						
							PREPARED BY SO		MPANY			