CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-07-10	7	101.6	203.2	257	31.7	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	Н	55	MPa	@	56	DAYS	CONCRETE TEI	MP. 180	_	°C AIR TEMP. SPEC. SLUMP		°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2	, -	SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	ATE	-	14 12:12 1	FLY ASH mm	CAST TIME CAST DATE LOCATION L09, GL A1, A2, COMMENTS		07-03	CAST BY	CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP (LTD. KJF93 171	CONC 3390		NC 16		25920						
							PREPARED BY SO		MPANY			