## **CONCRETE TEST REPORT**

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

**PROJECT NAME:** Local Business **SCOPE:** MATER Complex

MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-05-30	7	101.6	203.2	211	26.1	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	<b>H</b> 45	MPa	@ 28	DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C SLUMP 180 mm SPEC. SLUMP 190 mm
CEMENT TYPE				GU/GUL	SLUMP FLOW NA mm SPEC. FLOW AIR CONTENT 1.2 %
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGREG	ATE	14 12:12 1	FLY ASH mm DOSE	CAST TIME 13:05 CAST DATE 2021-05-23 CAST BY CMF  LOCATION L03, Shear walls on GL 1, GL E
MIX NO.	TOP CON LTD. KJF93390 145		TICKET	83398	COMMENTS
LOAD VOL. WATER ADDED	113		NO. 16 m3 AUTH	03330	
					PREPARED BY SOME COMPANY BY TECH INITIALS