CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business

Complex

SCOPE: MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-10	7	101.6	203.2	262	32.4	b
В	Cylinder	Lab	2021-07-01	28	101.6	203.2	438	54.1	b
С	Cylinder	Lab	2021-07-01	28	101.6	203.2	462	57.0	b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	ГН	55	MPa	@	56	DAYS	CONCRETE TE		24.0 mm	°C AIR TEMP		°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	1.2		SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	ΙΤΕ		14 12:12 1	FLY ASH mm	CAST TIME CAST DATE LOCATION L04, GL C4, C5, COMMENTS		06-03	CAST BY	CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP LTD. KJF93 106	CONC 3390		N	CKET O. m3 UTH	61567						
							PREPARED BY SO		MPANY			