

CONCRETE TEST REPORT

TO	ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB
----	--

PROJECT NAME: Local Business Complex				SCOPE: MATERIAL TESTING					
SAMPLE	TYPE	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
A	Cylinder	Lab	2021-05-20	7	101.6	203.2	273	33.7	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			c
SPEC. STRENGTH 55 MPa @ 56 DAYS					CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C				
CEMENT TYPE GU/GUL					SLUMP 180 mm SPEC. SLUMP 190 mm				
SCM CONTENT FLY ASH					SLUMP FLOW NA mm SPEC. FLOW				
MAXIMUM SIZE AGGREGATE 14 mm					AIR CONTENT 1.2 %				
BATCH TIME 12:12					CAST TIME 13:05				
ADMIXTURES SUPER-P JAZZ 1 DOSE					CAST DATE 2021-05-13 CAST BY CMF				
SUPPLIER TOP CONCRETE LTD.					LOCATION L05, GL B2, B3, C1, C2, C3				
MIX NO. KJF93390					COMMENTS				
TRUCK NO. 129					TICKET NO. 42832				
LOAD VOL. 16 m3									
WATER ADDED					AUTH				
					PREPARED BY SOME COMPANY				
					BY TECH INITIALS				