CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business

Complex

SCOPE: MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-27	7	101.6	203.2	289	35.7	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	H 55	MPa	@ 56	DAYS		24.0 °C AIR TEMP.	23.0 °C 190 mm
CEMENT TYPE				GU/GUL	AIR CONTENT 1.2 %	nm SPEC. FLOW	
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGREG	ATE	14 12:12 1	FLY ASH mm	CAST TIME 13:05 CAST DATE 2021-06- LOCATION L08, GL A1, A2, A'1, A'2, B	20 CAST BY	CMF
SUPPLIER	TOP CONC		1	DOSE	COMMENTS		
MIX NO. TRUCK NO. LOAD VOL.	KJF93390 104		TICKET NO. 16 m3	12702			
WATER ADDED			AUTH				
					PREPARED BY SOME COMP	ANY	
					BY TECH INITIALS		