CONCRETE TEST REPORT

TO ABC ENGINEERING LTD. 545 SYCAMORE WAY WINDY CITY, AB

PROJECT NAME: Local Business SCOPE: Complex

MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-04-10	7	101.6	203.2	256	31.6	b
В	Cylinder	Lab	2021-05-01	28	101.6	203.2	479	59.2	b
С	Cylinder	Lab	2021-05-01	28	101.6	203.2	426	52.6	b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	H 55	MPa	@ 56	DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C SLUMP 180 mm SPEC. SLUMP 190 mm
CEMENT TYPE				GU/GUL	SLUMP FLOW NA mm SPEC. FLOW AIR CONTENT 1.2 %
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGREGA	ATE	14 12:12 1	FLY ASH mm	CAST TIME 13:05 CAST DATE 2021-04-03 CAST BY CMF LOCATION L02, GL A1, A2, A'1, A'2, B1 COMMENTS
SUPPLIER MIX NO. TRUCK NO.	TOP CONC LTD. KJF93390 148	CRETE	TICKET NO.	72228	
LOAD VOL. WATER ADDED			16 m3 AUTH		
					PREPARED BY SOME COMPANY
					BY TECH INITIALS