CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business SCOPE: MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-22	7	101.6	203.2	286	35.4	b
В	Cylinder	Lab	2021-07-13	28	101.6	203.2	480	59.3	b
С	Cylinder	Lab	2021-07-13	28	101.6	203.2	508	62.7	b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	ГН	55	MPa	@	56	DAYS	CONCRETE TEI		24.0 mm	°C AIR TEMP. SPEC. SLUMP	23.0 190	_
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2	mm %	SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	TE		14 12:12 1	FLY ASH mm	CAST TIME CAST DATE LOCATION L05, GL D2, E2, COMMENTS		06-15	CAST BY	CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP (LTD. KJF93 164	CONC 3390		N 0	_	33968						
							PREPARED BY SO		MPANY			