CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-07-21	7	101.6	203.2	237	29.3	b
В	Cylinder	Lab	2021-08-11	28	101.6	203.2	400	49.4	b
С	Cylinder	Lab	2021-08-11	28	101.6	203.2	412	50.9	b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	Ή	45	MPa	@	28	DAYS	CONCRETE TEN		24.0 mm	°C AIR TEN		°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2	mm %	SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES	AGGF	REGA	TE		14 12:12	FLY ASH mm	CAST TIME CAST DATE	13:05 2021-		CAST BY	CMF	
SUPER-P JAZZ					1	DOSE	L07, Shear walls COMMENTS	on GL	1, GL E			
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP C LTD. KJF93 151		RETE	N (ο.	41717						
						PREPARED BY SO		MPANY				
							DI IECH INITIAL	3				