CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-05-23	7	101.6	203.2	233	28.8	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	ГН	45	MPa	@ 2	8 DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C
CEMENT TYPE					GU/GUL	SLUMP 180 mm SPEC. SLUMP 190 mm SLUMP FLOW NA mm SPEC. FLOW 1.2 %
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	TE	14 12:1 1		CAST TIME 13:05 CAST DATE 2021-05-16 CAST BY CMF LOCATION L05, W Elev Core COMMENTS
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	LTD. KJF93 101	CONC 3390		TICKE NO. 16 m3 AUTH	T 14590	
						PREPARED BY SOME COMPANY BY TECH INITIALS