CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-25	7	101.6	203.2	242	29.9	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	'H 4	45	MPa	@	28	DAYS	CONCRETE TEN		24.0 mm	°C AIR TEMP. SPEC. SLUMP		°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2	mm %	SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES	AGGR	EGA	TE		14 12:12	FLY ASH mm	CAST TIME CAST DATE LOCATION	13:05 2021-		CAST BY	CMF	
SUPER-P JAZZ					1	DOSE	L05, Shear walls	on GL	1, GL E			
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP CO LTD. KJF933 112			N 0		68263						
							PREPARED BY SO		MPANY			