## **CONCRETE TEST REPORT**

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business SCOPE:

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-08-03	7	101.6	203.2	248	30.6	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

MATERIAL TESTING

SPEC. STRENGT	ГН	45	MPa	@	28	DAYS	CONCRETE TEN	<b>1P.</b> 180	24.0 mm	°C AIR TEM		°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2	%	SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGG	REGA	ATE	-	14 12:12 1	FLY ASH mm	CAST TIME CAST DATE  LOCATION L08, Shear walls COMMENTS		-07-27		CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	LTD.	CONC 3390	CRETE	NC 16		67020						
							PREPARED BY SC BY TECH INITIALS		OMPANY			