CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business

Complex

SCOPE:

MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-05-19	7	101.6	203.2	278	34.3	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	TH 5	5 M F	Pa	@ 56	DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C SLUMP 180 mm SPEC. SLUMP 190 mm
CEMENT TYPE					GU/GUL	SLUMP FLOW NA mm SPEC. FLOW 1.2 %
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGRE	GATE		14 12:12 1	FLY ASH mm	CAST TIME 13:05 CAST DATE 2021-05-12 CAST BY CMF LOCATION L05, GL A1, A2, A'1, A'2, B1 COMMENTS
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP CO LTD. KJF9339 148			TICKET NO. 16 m3 AUTH	37468	COMMENTS
						PREPARED BY SOME COMPANY
						BY TECH INITIALS