## **CONCRETE TEST REPORT**

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business SCOP

Complex

**SCOPE:** MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-05-28	7	101.6	203.2	276	34.1	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	<b>'H</b> 55	MPa	@ 56	DAYS	CONCRETE TEMP. 24.0 °C AIR TEMP. 23.0 °C SLUMP 180 mm SPEC. SLUMP 190 mm
CEMENT TYPE				GU/GUL	SLUMP FLOW NA mm SPEC. FLOW 1.2 %
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGRE	GATE	14 12:12 1	FLY ASH mm	CAST TIME 13:05 CAST DATE 2021-05-21 CAST BY CMF  LOCATION L03, GL C4, C5, E4, E5 COMMENTS
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP CON LTD. KJF9339 136		TICKET NO. 16 m3 AUTH	32890	
					PREPARED BY SOME COMPANY BY TECH INITIALS