CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business **SCOPE:** MATERIAL TESTING

Complex

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-23	7	101.6	203.2	257	31.8	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			с

SPEC. STRENGT	ГН	55	MPa	@	56	DAYS	CONCRETE TEN		24.0 mm	°C AIR TEMP. SPEC. SLUMP	23.0 190	°C mm
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT CAST TIME		mm %	SPEC. FLOW	190	111111
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES SUPER-P JAZZ	AGGI	REGA	TE	1	14 2:12 1	FLY ASH mm DOSE	CAST DATE LOCATION L05, GL C4, C5, I	2021-0		CAST BY	CMF	
SUPPLIER MIX NO. TRUCK NO. LOAD VOL. WATER ADDED	TOP (LTD. KJF93 165		RETE	TIC NO 16 AU	m3	86778	COMMENTS					
							PREPARED BY SC BY TECH INITIALS		MPANY			