CONCRETE TEST REPORT

TO ABC ENGINEERING LTD.
545 SYCAMORE WAY
WINDY CITY, AB

PROJECT NAME: Local Business

Complex

SCOPE: MATERIAL TESTING

SAMPLE	ТҮРЕ	CURE LOC.	TEST DATE	AGE (DAYS)	AVG. DIAMETER (mm)	AVG. LENGTH (mm)	MAX. LOAD (kN)	COMPRESSIVE STRENGTH (MPa)	FRACTURE TYPE
Α	Cylinder	Lab	2021-06-08	7	101.6	203.2	175	21.7	b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			b
	Cylinder	Lab			101.6	203.2			С

SPEC. STRENGT	ГН	35	MPa	@	28	DAYS	CONCRETE TEI		24.0 mm	°C AIR TEMP. SPEC. SLUMP		_
CEMENT TYPE						GU/GUL	SLUMP FLOW AIR CONTENT	NA 1.2		SPEC. FLOW		
SCM CONTENT MAXIMUM SIZE BATCH TIME ADMIXTURES	AGG	REGA	TE		14 12:12	FLY ASH mm	CAST TIME CAST DATE	13:05 2021-	6 -06-01	CAST BY	CMF	
SUPER-P JAZZ					1	DOSE	L04, E Slab COMMENTS					
SUPPLIER	TOP (LTD.	CONC	RETE									
MIX NO. TRUCK NO.	KJF83 138	3302			ICKET O.	80552						
LOAD VOL. WATER ADDED				-	m3 UTH							
						PREPARED BY SOME COMPANY						
					BY TECH INITIAL	S						